

US65 + Side Street Improvements

Weekly Construction Update



The intent of this weekly update is to give an overview of where construction has been, and where it should be in the next week. It is intended to be a general overview and be tentative in nature. Things may differ from the listed schedule if weather or other unknown factors come into play.

Weekly Overview: **June 17th – June 21st**

- Curb and Gutter, ADA Ramps & Sidewalk, and driveways were replaced along Stevens Street and side streets.
- Storm Sewer and intakes were placed along Oak Street (US65).

What to expect next week: **June 24th – June 28th**

Monday - Friday

- The hydrant at Pierce will be removed on Monday June 24th, this will require a shut down of the water main along Oak St from Polk to Union streets.
- Work will continue along Stevens St and the side streets east of Oak St to replace curb and gutter, sidewalk, and driveways.
- Work will continue along Oak St to construct storm sewer and intakes.
- Heartland plans to start full depth patching on Steven St.

What you need to know

- **A water service shut down along Oak Street from Polk to Union is planned for Monday, June 24th beginning at 8:00am.** Water should be restored at approximately 3:00pm. Notices to affected properties are being delivered today (Friday the 21st). Please plan accordingly. The city and/or FOX Engineering will keep you posted of changes or status updates during the day.
- You will continue to see a lot of “no parking” signage along Stevens Street and the side streets in Division II. This is to allow the contractor to do the curb and gutter replacement where needed. Please obey the “no parking” signage so that the work can be done.
 - If the no parking signage is no longer needed, it will be taken down by Heartland.
 - “No parking” signs may be moved around a lot in the coming weeks to do the curb and gutter replacement and patches along Stevens Street and the side streets. Please do not park where there are “no parking” signs to help the construction work get done.
- For those with driveways along the west side of Oak Street between Pierce Street and Union Street, please pay attention to barricades and caution tape while the storm sewer and/or curb and gutter is being placed. We’ll try to keep you informed while this work is happening, so you know when you’ll be able to use your driveway again.
- Work along US65 will require flaggers. Please obey construction signage and personnel who are directing traffic during construction.
- GARBAGE/RECYCLING PICK-UP –
 - Please put garbage out as you would normally, however, please use bags to allow sanitation crews better ability to pick up garbage in the construction zones.
 - Please take recycling to roll-off dumpster located at the SW corner of College Avenue and North Street.

As always, if you have any questions, please feel free to contact Mitch Holtz at 515-231-6005. If you wish to be removed from this email list, please let me know. My email address is msh@foxeng.com.



Mitch Holtz, Project Manager
FOX Engineering
414 South 17th Street, Suite 107
Ames, Iowa 50010
Office: 515-233-0000

Jody Anderson, City Manager
City of Iowa Falls
315 Stevens St, P.O. Box 698
Iowa Falls, Iowa 50126
Office: 641-648-2527

Chris Jessen, Project Manager
Heartland Asphalt, Inc.
2601 S. Federal Avenue
Mason City, IA 50401
Office: 641-424-1733