

US65 + Side Street Improvements

Weekly Construction Update



The intent of this weekly update is to give an overview of where construction has been, and where it should be in the next week. It is intended to be a general overview and be tentative in nature. Things may differ from the listed schedule if weather or other unknown factors come into play.

Weekly Overview: **May 6th – May 10th**

- Subdrain was placed in Phase 1 (north end of the project).
- Flaggers and Pilot Cars were used to restrict traffic for placement of subdrain.

What to expect next week: **May 13th – May 17th**

Tuesday - Thursday

- Pavement patches along Highway 65.

Monday-Friday

- Milling will be done for Division II
 - Stevens Street - First
 - Side streets on west side of US65 – Second
 - Side streets on east side of US65 – Third
- Once milling is completed, curb and gutter removal and replacement will begin along Stevens street (likely starting at the north end).
- If possible, side street curb and gutter replacement will begin.

What you need to know

- You will see a lot of “no parking” signage along Stevens Street and the side streets in Division II. This is to allow the milling machine to work at milling off the existing asphalt surface. Please obey the “no parking” signage so that the work can be done.
 - If the no parking signage is no longer needed, it will be taken down by Heartland.
 - “No parking” signs may be moved a round a lot in the coming weeks to do the curb and gutter replacement and patches along Stevens Street and the side streets. Please do not park where there are “no parking” signs to help the construction work get done.
- Work along US65 will require pilot cars and flaggers. Please obey construction signage and personnel who are directing traffic during construction.
- GARBAGE/RECYCLING PICK-UP –
 - Please put garbage out as you would normally, however, please use bags to allow sanitation crews better ability to pick up garbage in the construction zones.
 - Please take recycling to roll-off dumpster located at the SW corner of College Avenue and North Street.

As always, if you have any questions, please feel free to contact Mitch Holtz at 515-231-6005. If you wish to be removed from this email list, please let me know. My email address is msh@foxeng.com.



Mitch Holtz, Project Manager
FOX Engineering
414 South 17th Street, Suite 107
Ames, Iowa 50010
Office: 515-233-0000

Jody Anderson, City Manager
City of Iowa Falls
315 Stevens St, P.O. Box 698
Iowa Falls, Iowa 50126
Office: 641-648-2527

Chris Jessen, Project Manager
Heartland Asphalt, Inc.
2601 S. Federal Avenue
Mason City, IA 50401
Office: 641-424-1733